


MELAS-MEADOWS PEDESTRIAN BRIDGE

PHASE II ENGINEERING UPDATE


Village Board Meeting
January 14, 2025



Melas-Meadows Pedestrian Bridge



Approved Type, Size, Location Plan



Preliminary Renderings (Phase I) - Main Span



Preliminary Renderings (Phase I) - Main Span



Preliminary Renderings (Phase I) - Main Span



Work to Date (Phase II Engineering)

- Coordination meetings with Mount Prospect Park District, MWRD, IDOT, Union Pacific Railroad, Illinois Commerce Commission (ICC)
- Main span alternative analysis
- Geotechnical borings and draft Structure Geotechnical Report prepared
- Utility coordination
- Additional topographic survey
- Initial design of bridge approaches
- Initial design of lighting
- Review of connection to existing path/sidewalk




CiorbaGroup
CONSULTING ENGINEERS



Main Span Alternate - Vierendeel Truss



Main Span Alternate - Vierendeel Truss




Main Span Alternate - Vierendeel Truss



Main Span Alternate - Network Tied Arch



Main Span Alternate - Network Tied Arch



Main Span Alternate - Network Tied Arch



Main Span Alternate - Cable Stay




Main Span Alternate - Cable Stay



Main Span Alternate - Cable Stay



Anticipated Schedule



Federal/State/County Funding

Phase I Engineering

- Invest in Cook - \$61,946

Phase II Engineering

- Congressional Appropriation - \$517,400

Phase III Construction & Construction Engineering

- Illinois Transportation Enhancement Program - \$3,000,000
- Surface Transportation Program - \$2,033,824
- Grade Crossing Protection Fund (ICC) - \$2,905,000*

* (pending, undetermined yet)



Funding

Prefabricated Truss Design

	Estimated Total Cost	Grant Funding					Funding Gap
		Invest in Cook Participation	ITEP Participation	STP-Shared Participation	Congressional Legislative Add-On	Local Participation	
Phase I Preliminary Engineering	\$123,893.00	\$61,946.50	\$0.00	\$0.00	\$0.00	\$61,946.50	\$0.00
Phase II Design Engineering	\$725,716.00	\$0.00	\$63,173.00	\$0.00	\$517,400.00	\$145,143.00	\$0.00
Construction	\$7,548,600.00	\$0.00	\$2,440,123.00	\$2,033,824.00	\$0.00	\$1,509,720.00	\$1,564,933.00
Construction Engineering	\$754,860.00	\$0.00	\$496,704.00	\$0.00	\$0.00	\$150,972.00	\$107,184.00
Total	\$9,153,069.00	\$61,946.50	\$3,000,000.00	\$2,033,824.00	\$517,400.00	\$1,867,781.50	\$1,672,117.00

Vierendeel Design

	Estimated Total Cost	Grant Funding					Funding Gap
		Invest in Cook Participation	ITEP Participation	STP-Shared Participation	Congressional Legislative Add-On	Local Participation	
Phase I Preliminary Engineering	\$123,893.00	\$61,946.50	\$0.00	\$0.00	\$0.00	\$61,946.50	\$0.00
Phase II Design Engineering	\$725,716.00	\$0.00	\$63,173.00	\$0.00	\$517,400.00	\$145,143.00	\$0.00
Construction	\$7,962,798.00	\$0.00	\$2,440,123.00	\$2,033,824.00	\$0.00	\$1,592,560.00	\$1,896,291.00
Construction Engineering	\$796,280.00	\$0.00	\$496,704.00	\$0.00	\$0.00	\$159,256.00	\$140,320.00
Total	\$9,608,687.00	\$61,946.50	\$3,000,000.00	\$2,033,824.00	\$517,400.00	\$1,958,905.50	\$2,036,611.00

Tied Arch Design

	Estimated Total Cost	Grant Funding					Funding Gap
		Invest in Cook Participation	ITEP Participation	STP-Shared Participation	Congressional Legislative Add-On	Local Participation	
Phase I Preliminary Engineering	\$123,893.00	\$61,946.50	\$0.00	\$0.00	\$0.00	\$61,946.50	\$0.00
Phase II Design Engineering	\$725,716.00	\$0.00	\$63,173.00	\$0.00	\$517,400.00	\$145,143.00	\$0.00
Construction	\$8,949,635.00	\$0.00	\$2,440,123.00	\$2,033,824.00	\$0.00	\$1,789,927.00	\$2,685,761.00
Construction Engineering	\$894,964.00	\$0.00	\$496,704.00	\$0.00	\$0.00	\$178,993.00	\$219,267.00
Total	\$10,694,208.00	\$61,946.50	\$3,000,000.00	\$2,033,824.00	\$517,400.00	\$2,176,009.50	\$2,905,028.00

Cable Stay Design

	Estimated Total Cost	Grant Funding					Funding Gap
		Invest in Cook Participation	ITEP Participation	STP-Shared Participation	Congressional Legislative Add-On	Local Participation	
Phase I Preliminary Engineering	\$123,893.00	\$61,946.50	\$0.00	\$0.00	\$0.00	\$61,946.50	\$0.00
Phase II Design Engineering	\$725,716.00	\$0.00	\$63,173.00	\$0.00	\$517,400.00	\$145,143.00	\$0.00
Construction	\$11,172,129.00	\$0.00	\$2,440,123.00	\$2,033,824.00	\$0.00	\$2,234,426.00	\$4,463,756.00
Construction Engineering	\$1,117,213.00	\$0.00	\$496,704.00	\$0.00	\$0.00	\$223,443.00	\$397,066.00
Total	\$13,138,951.00	\$61,946.50	\$3,000,000.00	\$2,033,824.00	\$517,400.00	\$2,664,958.50	\$4,860,822.00



Preferred Alternative & Next Steps

Vierendeel Truss



Next Steps

- Begin main span design
- Continue to investigate funding opportunities
- Complete prefinal plans May 2025
- Complete final plans September 2025
- Scheduled letting November 2025
- Construction to begin Spring 2026



CiorbaGroup
CONSULTING ENGINEERS

