

Construction Schedule For Maple Berkshire Relief Station Rehabilitation

Task Name	January Jan	February Feb	March Mar	April Apr	May May	June Jun	July Jul	August Aug	September Sep	October Oct	November Nov	December Dec
Shop Drawing Submittals		2/12	3/29									
Mobilization								9/2	9/3			
Erosion Control								9/3	9/4			
Demolition of Existing Pump Station, Valve Vault & Junction Structure								9/9	9/13			
Epoxy Lining								9/16	9/20			
Concrete Top Slabs & Hatches								9/23	9/24			
Pumps, Piping & Sluice Gate								9/30	10/11			
Control Panel Installation								9/16	9/20			
Electrical								10/7	10/18			
Concrete Sidewalk, Curbs & Pavement									10/21	10/25		
Start-Up									10/21	10/22		
Sod Restoration									10/28	10/31		
Punch-List Items									11/1	11/8		

Project: Maple Berkshire Relief
Date: 2/27/2024

Task  Progress 