

Construction Schedule For Maple Berkshire Relief Station Rehabilitation

Task Name	January Jan	February Feb	March Mar	April Apr	May May	June Jun	July Jul	August Aug	September Sep	October Oct	November Nov	December Dec	January Jan	February Feb	March Mar	April Apr
Shop Drawing Submittals		2/12		3/29												
Mobilization										10/23	10/24					
Erosion Control										10/25	10/28					
Demolition of Existing Pump Station, Valve Vault & Junction Structure										10/28	11/1					
Epoxy Lining											11/4	11/8				
Concrete Top Slabs & Hatches											11/11	11/12				
Pumps, Piping & Sluice Gate											11/13	11/26				
Control Panel Installation											11/27	12/3				
Electrical											12/4	12/17				
Concrete Sidewalk, Curbs & Pavement												12/18	12/24			
Start-Up												12/25	12/26			
Sod Restoration														3/3	3/6	
Punch-List Items														3/7	3/14	

Project: Maple Berkshire Relief
Date: 9/18/2024

Task  Progress 